PROGRESS MEETING MINUTES



68 Shipwash Drive

Garner, North Carolina 27529

919.772.5393 tel.

919.772.1176 fax

PROJECT:

TOWN OF JAMESVILLE - Water Treatment Plant

DATE:

July 19, 2023

TIME:

10:00 AM

LOCATION:

Jamesville Town Hall

FUNDING AGENCY:

NCDEQ-DWI SRP-D-ARP-0111

ENGINEER

MUNICIPAL ENGINEERING Inc.

Michael McAllister, M-ASCE Project Manager

CONTRACTOR:

Enviro-Tech Unlimited Construction Services, LLC

TOPICS:

1. Attendees

Hon. Craig Tucker, Mayor Town of Jamesville Hon. Rachel Craddock, Commissioner Town of Jamesville

Hon. Kim Cockrell, Commissioner/Administrator

Town of Jamesville

Hon. Willis Williams, Commissioner Town of Jamesville Samual Lilley Town of Jamesville

Robbie Cockrell

Joshua Power

Town of Jamesville
Revelle Builders

Nick Brown ETUCS
Joeseph Surles ETUCS

Bobby Blowe Municipal Engineering, Inc.
Michael McAllister Municipal Engineering, Inc.

2. Project Schedule

Nick Brown with ETUCS noted the following schedule:

Surveyor to stake building next week (week of July 24).

ETUCS is to be onsite the following week (week of July 31) for rough-in of piping below the foundation slab.

Pre-Engineered Metal Building onsite (week of August 16)

3. Change order status.

There are no change orders to date

4. Shop Drawing Status

The Engineer noted that all shop drawings received have been reviewed and returned to date. Mr. Nick Brown indicated an additional three shop drawings were in his possession and would be forwarded to the Engineer this week as follows:

No. 10

RO Treatment Package

No. 11

Generator

No. 12

Automatic Transfer Switch

The Engineer noted he would try to turn these around quickly due to the long lead times.

5. RFI Status

The Engineer noted there are no outstanding Requests for Information at this time.

6. Major Equipment Delivery Status

Mr. Nick Brown discussed the various delivery times for various items of equipment as follows:

RO Equipment:

6 months

Treatment Equipment

16 weeks.

Generator

 \pm 52 weeks

7. Pay Request Status

The Contractor has not submitted any payment requests to date. It was noted that a couple of items needed by DWI were needed before payments to the Town could begin. The Engineer and Owner are working to provide those documents.

8. Contractor Concerns/Questions

Mr. Nick Brown noted they would call in Utility Locates (811) next week and asked that those utilities within the construction area be marked.

9. NCDEQ-DWI Questions/Concerns

The NCDEQ-DWI representative did not attend this meeting.

10. Owner Concerns/Questions

Mayor Tucker asked that the Contractor notify the Town when they needed equipment moved out of the way at the water plant site.

11. Engineer Concerns/Questions

The Engineer noted all of his questions were answered under the previous topics.

12. Misc. Questions

None

13. Next Progress Meeting

The next meeting will be held at the Jamesville Town Hall at 10:00 AM on August 16. The Engineer noted the Town had planned a groundbreaking at 10 AM immediately preceding the meeting at the Water Plant.

14. Adjourn

With no further business to discuss, the meeting was adjourned.



SIGN-UP SHEET - PROGRESS MEETING

MESCO Project No.: G-22060

Project Name: Town of Jamesville – Water Treatment Plant SRP-D-ARP-0111

Date: July 19, 2023 - 10:00 AM

	"/com				,	MCDI THE	til. com					bass	
email	mmcallister@mesco.com	Josh @ rejetlebuilders com	by buce (a) Mosio . Os w	ter in the state of the state o	JSURES @ ETUCS.COM	Vill: Parkadian, sola boyor Com	Carreguille el en Branchil. com) (
PHONE	919-772-5393 252-394-4402	252-287-8251	919-823051	353 217 0971	253-488.0521	252 792-1272	252-992-6000	252-808-2174	0116-215-152				
COMPANY	Municipal Engineering Services	der	WESCO	Public Dorks - James ville	ENVERO- TECH UNEMETED	Most SUID	William sacrat to in.	25000	75 75	,			
NAME	Michael McAllister	John Puzel	Beton Blave	1266 (och, 26/1)	Toseph SURLES	July 6 11411:400			LACK CAGACK				

^{*} Include FAX number or email address if you want a completed copy of the sign-up sheet sent to you.